

28299

TO: Board of Acquisition and Contract

FROM: Jay T. Pisco, P.E.
Commissioner, Department of Public Works and Transportation

DATE: July 24, 2012

SUBJECT: Final Acceptance Resolution
Contract No. **11-531**
Emergency Replacement of Overhead Primary System
Mountain Lakes Park
Town of North Salem, New York

Contractor: D&M Electrical Contracting, Inc.
Final Payment Amount: \$26,788.50
Contract Savings: \$29,036.00

The work required under Contract No. 11-531 between the County of Westchester and D&M Electrical Contracting, Inc., 90 South Central Avenue, Elmsford, New York 10523 has been completed.

The department tracked scheduling and accomplishments by the contractor and performed on-site inspections to ensure the successful completion of this project.

A final inspection has been made which indicates that the work meets the terms and requirements of the contract.

It is recommended that your Honorable Board take appropriate action to accept the completed work and approve the Final Contract Amount of \$267,885.00. The work required under Contract No. 11-531 consists of all necessary labor, materials and equipment for Emergency Replacement of Overhead Primary System, Mountain Lakes Park, Town of North Salem, New York.

Payment shall be made in accordance with all applicable laws, including, without limitation, the New York State Lien Law.

A proposed form of Resolution is attached.

JA/

RESOLUTION

ACCEPTANCE OF COMPLETED WORK AND APPROVAL OF FINAL ESTIMATE

RE: **CONTRACT NO. 11-531**
CONTRACT AMOUNT: \$296,921.00
CONTRACT SAVINGS: \$ 29,036.00
VALUE OF COMPLETED WORK: \$267,885.00

Upon communication from the Commissioner of Public Works and Transportation, be it

RESOLVED, that the work performed by D&M Electrical Contracting, Inc., 90 South Central Avenue, Elmsford, New York 10523 for Emergency Replacement of Overhead Primary System, Mountain Lakes Park, Town of North Salem, New York is accepted and Requisition No. 5 in the Final Contract Amount of \$267,885.00 is approved, and be it further

RESOLVED, that the Commissioner of Finance be and hereby is authorized to pay the Contractor the balance due on the Final Estimate in the amount of \$26,788.50.

Value of Completed Work		\$267,885.00
Total Previously Paid Estimates		\$241,096.50
Completed Work Balance	\$ 0.00	
Released Retainage	<u>\$26,788.50</u>	
BALANCE DUE IN FULL		<u>\$ 26,788.50</u>

and be it further

RESOLVED, that payment shall be made in accordance with all applicable laws, including, without limitation, the New York State Lien Law.

Account to be Charged/Credited

Fund	Dept.	Major Program, Program & Phase or Unit	Object/ Sub Object	Trust Account	Dollars
	15		BSA5700		

Budget Funding Year(s) 2012 Start Date May 20, 2011 End Date: May 19, 2012

(must match resolution)

Funding Source: Tax Dollars 100% County Contractor Federal I.D. No./ Social Security No: _____

State Aid _____

\$ _____ Federal Aid _____ Vendor No. _____

(must match resolution)

Other _____ Encumbrance No. _____