

26228

TO: Board of Acquisition and Contract

FROM: Jay T. Pisco, P.E.
Commissioner, Department of Public Works and Transportation

DATE: April 6, 2012

SUBJECT: Final Acceptance Resolution
Contract No. **09-500**
Data Center Floor Replacement
148 Martine Avenue
White Plains, New York

Contractor: Fourmen Construction, Inc.
Final Payment Amount: \$18,388.50
Contract Savings: \$16,920.00

The work required under Contract No. 09-500 between the County of Westchester and Fourmen Construction, Inc, 1008 Main Street, Peekskill, New York 10566 has been completed.

The department tracked scheduling and accomplishments by the contractor and performed on-site inspections to ensure the successful completion of this project.

A final inspection has been made which indicates that the work meets the terms and requirements of the contract.

It is recommended that your Honorable Board take appropriate action to accept the completed work and approve the Final Contract Amount of \$301,080.00. The work required under Contract No. 09-500 consists of all necessary labor, materials and equipment for Data Center Floor Replacement, 148 Martine Avenue, White Plains, New York.

Payment shall be made in accordance with all applicable laws, including, without limitation, the New York State Lien Law.

A proposed form of Resolution is attached.

JA/

RESOLUTION

ACCEPTANCE OF COMPLETED WORK AND APPROVAL OF FINAL ESTIMATE

RE: CONTRACT NO. 09-500
CONTRACT AMOUNT: \$318,000.00
CONTRACT SAVINGS: \$ 16,920.00
VALUE OF COMPLETED WORK: \$301,080.00

Upon communication from the Commissioner of Public Works and Transportation, be it

RESOLVED, that the work performed by Fourmen Construction, Inc., 1008 Main Street, Peekskill, New York 10566 for Data Center Floor Replacement, 148 Martine Avenue, White Plains, New York is accepted and Requisition No. 3 in the Final Contract Amount of \$301,080.00 is approved, and be it further

RESOLVED, that the Commissioner of Finance be and hereby is authorized to pay the Contractor the balance due on the Final Estimate in the amount of \$18,388.50.

Value of Completed Work	\$301,080.00
Total Previously Paid Estimates	\$282,691.50
Completed Work Balance	\$ 2,880.00
Amount Underpaid Estimate #3	\$ 630.00
Released Retainage	<u>\$14,878.50</u>
BALANCE DUE IN FULL	<u>\$ 18,388.50</u>

and be it further

RESOLVED, that payment shall be made in accordance with all applicable laws, including, without limitation, the New York State Lien Law.

Account to be Charged/Credited	Fund	Dept.	Major Program, Program & Phase or Unit	Object/ Sub Object	Trust Account	Dollars
	316	16	BIT2100S	6210-99		
		15		BSA5700		

Budget Funding Year(s) 2012 Start Date November 11, 2010 End Date: February 10, 2012
 (must match resolution)

Funding Source: Tax Dollars 100% County Contractor Federal I.D. No./ Social Security No: _____
 State Aid _____
 \$ _____ Federal Aid _____ Vendor No. _____
 (must match resolution) Other _____ Encumbrance No. _____