

58072

**TO:** Board of Acquisition and Contract

**FROM:** Vincent F. Kopicki, P.E.  
Commissioner of Public Works and Transportation

**DATE:** July 17, 2017

**SUBJECT:** Change Order No. 1  
Contract No. 14-501  
Relocation of Sanitary Sewer Line  
Playland Park Bathhouse  
Blind Brook Sewer District  
Rye, New York  
**Contractor:** Casale Construction Services, Inc.  
**Amount of Change Order No. 1:** \$53,000.00

On March 17, 2016, your Honorable Board awarded Contract No. 14-501 for Relocation of Sanitary Sewer Line, Playland Park Bathhouse, Blind Brook Sewer District, Rye, New York to Casale Construction Services, Inc., 551 Main Avenue, Wynantskill, New York 12198, in the amount of \$1,380,235.00 for the term April 1, 2016 to July 31, 2018. This contract includes all necessary labor, material and equipment required to permanently divert flow from a sanitary sewer located beneath the floor of the Playland Park Bathhouse to a new sanitary sewer to be constructed through Westchester County property in the Rye Playland parking lot and along Rye Beach Avenue.

During construction, it was determined that additional below grade rock was existing along the route of the new sewer. This required additional rock removal, above and beyond that which could be determined during design. Additionally, due to the unforeseen configuration of the existing underground sanitary sewer, an additional manhole is required for the proper connection of the new sewer to the existing sewer. Only Change Order work authorized by the County or construction administrator in writing shall be performed by the contractor and will be paid for by the County. Payment to the contractor will be determined in strict accordance with the provisions of Article 30, "Extra Work: Increased Compensation/Decreased Work: Credit to the Owner" of the General Clauses in the contract.

The objective of this Change Order is to complete the sewer installation including additional rock removal and an additional manhole.

July 17, 2017

This Change Order is in the public's best interest because it will ensure that the operation of the new relocated sanitary sewer is safe, environmentally compliant and accessible for future maintenance and repair, thereby enhancing the health and safety of the general public by ensuring continued uninterrupted operation of wastewater conveyance, thus addressing the County Executive's priority area: Health and the Environment (HE).

The department will track scheduling and accomplishments by the contractor and perform on-site inspections to ensure the successful completion of this project.

This additional work is incidental to the original work and does not materially alter the main purpose of the contract as to constitute a new undertaking. The work is of the same nature as the initial work, is to be performed in the same general vicinity, is necessary to efficiently complete the project and was unanticipated until work under the contract began. The term of the contract is April 1, 2016 to July 31, 2018. An extension is requested to December 31, 2018.

It is requested that your Honorable Board take action on the following:

Approval of Change Order No. 1

**Total Amount of Change Order No. 1.....\$53,000.00**

This Change Order has been reviewed by the Law Department and a proposed form of Resolution is attached hereto for your approval.

Approval is recommended.

VFK/LR

