

59132

TO: Board of Acquisition and Contract

FROM: Vincent F. Kopicki, P.E.
Commissioner of Public Works and Transportation

DATE: September 26, 2017

SUBJECT: Change Order No. 1
Contract No. 14-502
Sprain Lift Pumping Station Access Driveway
Bronx Valley Sewer District
Greenburgh, New York

Contractor: Abbott & Price, Inc.
Amount of Change Order No. 1: \$60,000.00

On May 26, 2016, your Honorable Board awarded Contract No. 14-502 for Sprain Lift Pumping Station Access Driveway, Bronx Valley Sewer District, Greenburgh, New York to Abbott & Price, Inc., 5 Schuman Road, Millwood, New York 10546, in the amount of \$389,414.00 for the term June 9, 2016 to April 8, 2018. This contract includes all necessary labor, material and equipment required to construct a new access driveway off of Jackson Avenue for County maintenance personnel to access the Sprain Lift Pumping Station located between the northbound and southbound lanes of the Sprain Brook Parkway in the Town of Greenburgh.

During construction, it has been determined that additional clearing and grubbing, tree removal and slope stabilization is needed to protect the work area and for the long-term safety of the driveway. Additionally, the unforeseen location and configuration of the original pump station wet well required field investigation and testing. The results necessitate minor changes to the driveway layout and curbing. Also, the exact location of the underground electrical service could not be determined during design. The service requires relocation to proceed with the driveway construction. Only Change Order work authorized by the County or construction administrator in writing shall be performed by the contractor and will be paid for by the County. Payment to the contractor will be determined in strict accordance with the provisions of Article 30, "Extra Work: Increased Compensation/Decreased Work: Credit to the Owner" of the General Clauses in the contract.

The objective of this Change Order is to complete the work needed to provide life-safety improvements at the Sprain Lift Pumping Station by providing an access driveway to the Sprain Lift Pumping Station off Jackson Avenue, instead of from the left lane of the northbound Sprain Brook Parkway.

This Change Order is in the public's best interest because it will allow for safe access to the Sprain Lift Pumping Station for County maintenance personnel to perform required maintenance, inspection and repairs to ensure that the operation of the Sprain Lift Pumping Station is safe and environmentally compliant, thereby enhancing the health and general welfare of the residents of Westchester County.

The department will track scheduling and accomplishments by the contractor and perform on-site inspections to ensure the successful completion of this project.

This additional work is incidental to the original work and does not materially alter the main purpose of the contract as to constitute a new undertaking. The work is of the same nature as the initial work, is to be performed in the same general vicinity, is necessary to efficiently complete the project and was unanticipated until work under the contract began. The term of the contract is June 9, 2016 to April 8, 2018. An extension is requested to December 31, 2018.

It is requested that your Honorable Board take action on the following:

Approval of Change Order No. 1

Total Amount of Change Order No. 1.....\$60,000.00

This Change Order has been reviewed by the Law Department and a proposed form of Resolution is attached hereto for your approval.

Approval is recommended.

VFK/LR

RESOLUTION

RE: CONTRACT NO. 14-502
CONTRACT AMOUNT: \$ 389,414.00
CHANGE ORDER NO. 1: \$ 60,000.00
NET INCREASE: \$ 60,000.00
REVISED CONTRACT AMOUNT: \$ 449,414.00

CHANGE ORDER NO. 1

Upon communication from the Commissioner of Public Works and Transportation,

WHEREAS, Vincent F. Kopicki, P.E., Commissioner, Public Works and Transportation, requests approval of Change Order No. 1 on Contract No. 14-502, between the County of Westchester and Abbott & Price, Inc., 5 Schuman Road, Millwood, New York 10546 for Sprain Lift Pumping Station Access Driveway, Bronx Valley Sewer District, Greenburgh, New York; and

WHEREAS, it is requested that Contract No. 14-502 be amended to complete the work needed to provide life-safety improvements at the Sprain Lift Pumping Station by providing an access driveway to the Sprain Lift Pumping Station off Jackson Avenue, instead of from the left lane of the northbound Sprain Brook Parkway; and

WHEREAS, this matter has been discussed by the Board; now, therefore, be it

RESOLVED, that said Change Order No. 1 on Contract No. 14-502 be and the same is hereby approved in the amount of \$60,000.00; and be it further

RESOLVED, that the completion date of this contract is hereby extended to December 31, 2018; and be it further

RESOLVED, that all other terms and conditions of Contract No. 14-502 shall remain in full force and effect; and be it further

RESOLVED, that the County Executive or his duly authorized designee is hereby authorized and empowered to execute any and all documents necessary or appropriate to effectuate the purposes hereof.

Total Amount of Change Order No. 1 \$60,000.00

Account to be Charged/Credited	Fund	Dept.	Major Program, Program & Phase Or Unit	Object/ Sub Object	Bond Act No.	Dollars
	322	60	SBV7503C	6210-99	BA #189-2015	\$60,000.00

Budget Funding Year(s): 2017 Start Date: June 9, 2016 End Date: December 31, 2018
 (must match resolution)

Funding Source: Tax Dollars 100% County Contractor Federal I.D. No./ Social Security No.: _____

State Aid _____

\$60,000.00 Federal Aid _____ Vendor No.: _____
 (must match resolution)

Other _____ Encumbrance No.: _____